

### **Downtown Redevelopment Project Update**

The redevelopment project will begin the week of September 4, 2017. It is anticipated that construction will be approximately 565 days, depending on weather.

8-25-17 The Downtown project will begin the first week of September 2017. The Downtown Clock will be removed along with the existing open air depot/pavilion. The first 2 weeks will also consist of locating existing utilities. The Week of September 18<sup>th</sup> Soil Erosion Control will start along with the jobsite trailer being setup. The Week of September 25<sup>th</sup> tree clearing will begin to allow for Lemon Street to be extended to Taylor Street and Cherokee Street be widened. Also, the existing pavers and concrete in the plaza at Lemon Street and Main will removed.