

## Downtown Redevelopment Project Update

The redevelopment project will begin the week of September 4, 2017. It is anticipated that construction will be approximately 565 days, depending on weather.

- 1-5-18 The contractor will close the Lemon Street Railroad Crossing on Monday, January 8<sup>th</sup> (reference detour map on website). The closing will enable the contractor to begin preparing the site of the tower(s) for the pedestrian bridge as the foundation for the tower begins. Work will continue along the new Lemon Street roadway with installation of walls and underground utilities. There will also be continued work on the western parking lot area along Southside Drive (abutting School Street).
- 12-21-17 The Contractor has updated the project schedule based upon progress made thus far with construction. It is anticipated that the Lemon Street railroad crossing will be closed beginning on January 8, 2018 for the construction of the pedestrian bridge towers. It is expected that the crossing will remain closed for the duration of the project.
- 12-15-17 The Contractor has completed the initial stage of storm drain installation. Work continues on the site as it relates to the moving/removing of dirt. The rough grade is nearing completion. There have been some delays due to various weather events in the last 2 weeks (rain & snow); however, progress is still being made. Based upon the aforementioned weather events we anticipate the work on the towers for the pedestrian bridge will begin in mid to late January. When work begins on the towers, Lemon Street at the Rail Road Tracks will be closed.
- 12-1-17 Work has continued to progress during the last month with installation of storm drainage structures. There have been moments of rain during the previous month which can present challenges but the contractor has continued to move forward. There has also been some work conducted on the additional parking area to the west.



LEMON STREET/CHEROKEE STREET/PEDESTRIAN BRIDGE  
ROADWAY & STREETSCAPE IMPROVEMENT PROJECT  
Acworth, Georgia

NOV 21 2017

It is anticipated that approximately towards the middle of December, work will commence for the towers of the pedestrian bridge. This work will necessitate the closing of the Lemon Street at-grade railroad crossing.

- 10-27-17 Work is continuing with the installation of storm drainage structures. The rain this past week slowed progress down by a day. The asphalt along the old Lemon Street has been milled and removed in anticipation of additional grading and utility work to realign Lemon Street.



LEMON STREET/CHEROKEE STREET/PEDESTRIAN BRIDGE  
ROADWAY & STREETScape IMPROVEMENT PROJECT  
Acworth, Georgia

OCT 25 2017

The parking lot adjacent to the L-shape Lemon Street section during the week of November 6<sup>th</sup> will be impacted due to the installation of storm drainage structures. Please reference the revised detour map.

- 10-13-17 During the week of October 16<sup>th</sup>, it is anticipated that the installation of the storm drainage system will begin along the new (realigned) Lemon Street. The already closed portion of Lemon Street (the L – shape) will also experience work as the asphalt is scheduled for demolition.
- 10-4-17 Beginning the week of October 9 the small downtown parking lot on Main Street next to the Caboose and across from Lacey Drugs will be closed. The space is needed to begin storing equipment and supplies for the project and then the lot will be redeveloped into Depot Park with the replica Train Depot, History Area, restrooms and greenspace.
- 9-29-17 With Lemon Street closed tree removal necessary for the new roads has begun. During the week of 10/2 it is anticipated that the clearing will finish up not only in the Lemon Street area but also on the land where the new Parking Lot will be constructed. Removal of the existing Lemon Street between Southside and Cherokee will begin. Once the old roadbed is removed utility work begin as well as preliminary grading.

- 9-25-17 Lemon Street between Southside Drive and Cherokee Street has been closed to begin relocation of utilities, tree removal and road construction. Traffic is being detoured to Taylor Street.
- 9-18-17 The Downtown project is still on schedule with utility locates as evident by the markings on the pavement, etc. It is anticipated that the jobsite trailer will be delivered and setup this week along with the barricades will be setup. Detour signs will become present during the week of September 25<sup>th</sup> (next week) as it is anticipated that the L-shape portion of Lemon Street will be closed. Tree clearing, etc. is also expected to commence.
- 8-25-17 The Downtown project will begin the first week of September 2017. The Downtown Clock will be removed along with the existing open air depot/pavilion. The first 2 weeks will also consist of locating existing utilities. The Week of September 18<sup>th</sup> Soil Erosion Control will start along with the jobsite trailer being setup. The Week of September 25<sup>th</sup> tree clearing will begin to allow for Lemon Street to be extended to Taylor Street and Cherokee Street be widened. Also, the existing pavers and concrete in the plaza at Lemon Street and Main will removed.